



Roof  
1:100



Ground Floor  
1:100

REV A1 14.10.18 (NS) GA drawings developed following discussion with design team  
 REV B1 02.11.18 (NS) Position of roof access hatch moved following comment from AEC consultant  
 Door in 3.6.2 area now changed to sliding door to accommodate new door area to support new bench. Provision area added to meet ventilation requirements.  
 Roof access hatch to north addition. Position supported by AEC consultant  
 Windows removed from room 25  
 Design moved to Planning  
 REV C1 14.11.18 (NS) Hatch door added to allow access to door in 3.2.2. The area next to VTC sliding door indicated for heavily used adjacent to staff room.  
 REV D1 15.11.18 (NS) Sliding doors added for access to rooms 25  
 Canteen changes made to bring dining tables from 3000x3750 increased to 3000x4000. Walls removed to allow sliding door mechanism to be accessed and maintained from break-out space.  
 Sliding door supported with standard side hung door to meet 3.2.2. in accordance with original architect's requirements.  
 REV E1 20.11.18 (NS) Assistance added for Planning purposes - (intermediate version)